



Progress Report for the month of April, 2016

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO / Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 1st December 2015 and work is under progress. BT road was completed up to UT4. Earth work formation was completed up to end point of the road. Entire work will be completed by end of May 2016.

b) Cable Tray Support Structures: Work completed.

c) Construction of bridges across HNSS canal:

LOI was issued on 01.02.2016. For bridge-1 laying of PCC was completed. Abutments completed for bridges – 2 and 3. Two bridges will be completed by end of May 2016 and balance two bridges will be completed by end of June 2016.

d) Construction of Water Supply Pipe Line System:

LOI was issued on 26.02.2016. Excavation for pedestal foundation is completed. PCC completed for 650 foundations out of 850 foundations. Work for phase – I (250 MW) will be completed by 15th June 2016.

e) Construction of Ground Level Water Tank:

LOI was issued on 29.02.2016. Work commenced on 25.03.2016. 75% of earth work excavation completed and 60% of embankment formation completed. The entire work will be completed by 31.07.2016.

f) Construction of Elevated Over Head Tank:

LOI was issued on 11.02.2016. Work commenced on 25.03.2016. Staging up to 2.4 m above ground is completed. Arrangements for laying concrete for staging up to 4.8 m above ground are in progress.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Acquisition of 5212.78 Acres of various types of land was completed. The alienation proposals for the balance 603.59 Acres of Govt. land were and sent to the collectorate. The Advance possession of govt. land will be taken over after getting proper approvals from the government.

Land is handed over to Soft Bank Energy on 27.04.2016 for plot No: 14 to 20.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

LOI was issued on 22.01.2016. The mobilization of machinery and materials is under progress. The work will be started from 10.05.2016 onwards.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress.