



Progress Report for the month of February, 2016

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO / Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 1st December 2015 and work is under progress. BT road was completed up to UT-3. Wet Mix Macadam work completed up to P4.

b) Cable Tray Support Structures:

LOI was issued on 06.10.2015 for laying of foundations and for ISHB 150 cable tray supports on 30.10.2015. Works completed in P3, P4 & P5 Area except Substation area where three tier structures will be erected.

c) Construction of bridges across HNSS canal:

LOI was issued on 01.02.2016. Work will be commenced from 05.03.2016.

d) Construction of Water Supply System:

LOI was issued on 26.02.2016. Work will be commenced before 10.03.2016.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Acquisition of 5212.78 Acres of various types of land is completed. Physical handing over of land is in progress. Advance possession of balance 603.59 Acres of Govt. land will be completed by 10.03.2016.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

LOI was issued on 22.01.2016. The firm is expected to mobilize machines by 15.03.2016.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress.