



Progress Report for the month of January, 2016

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO/Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 1st December 2015 and work is under progress. Formation and GSB of road up to P5 is completed. Wet Mix Macadam work is under progress which will be completed up to Phase-1 (250 MW) by 10-02-2016.

b) Cable Tray Support Structures:

LOI was issued on 06.10.2015 for laying of foundations and for ISHB 150 cable tray supports on 30.10.2015. 95% of the rafts are completed. About 200 Nos pedestals completed in P1 & P2 area. 40% of fabrication of supports along with GI coating is completed.

c) Construction of bridges across HNSS canal:

LOI was issued on 01.02.2016. Work will be commenced before 15.02.2016.

d) Construction of Water Supply System:

NIT for retendering of work was issued on 02.01.2016. Work will be awarded before 15.02.2016.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Award processing is completed for Gani Village and submitted to District collector.
Award processing is in progress for Sekunala village.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

LOI was issued on 22.01.2016. The firm is expected to mobilize machines by 15.02.2016.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress.