



**Progress Report for the month of June, 2016**

**ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)**

**1) Land Acquisition:**

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO / Kadiri office.

**2) Infra Structure Development Works:**

a) BT Road & CC Drains:

Work commenced on 1<sup>st</sup> December 2015 and work is under progress. BT road was completed up to 6.5 Kms. Road formation was completed up to 7.5 Kms. Entire work will be completed by end of August 2016.

b) Cable Tray Support Structures: Work completed.

c) Construction of bridges across HNSS canal:

LOI was issued on 01.02.2016. Casting of Slabs for Bridge-2 was completed and 50% casting of slabs for Bridge-1 was completed. Bridge-3 abutments raised up to bed block level. Two bridges will be completed by end of July 2016 and balance two bridges will be completed by end of August 2016.

d) Construction of Water Supply Pipe Line System:

LOI was issued on 26.02.2016. Excavation for pedestal foundation is completed. Rafts were completed for 650 foundations out of 850 foundations. Work for phase – I (250 MW) will be completed by end of August 2016.

e) Construction of Ground Level Water Tank:

LOI was issued on 29.02.2016. Work commenced on 25.03.2016. 90% of earth work excavation completed and 80% of embankment formation completed. 70 % PCC for lining was completed. The entire work will be completed by 31.07.2016.

f) Construction of Elevated Over Head Tank:

LOI was issued on 11.02.2016. Work commenced on 25.03.2016. Columns up to bottom ring beam were completed. Spiral stair case foundation was completed up to ground level. Entire work will be completed by end of August'16.

## **KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)**

### **1) Land Acquisition:**

Acquisition of 5212.78 Acres of various types of land was completed. The alienation proposals for the balance 603.59 Acres of Govt. land were and sent to the collectorate. The Advance possession of govt. land will be taken over after getting proper approvals from the government.

Land is handed over to Soft Bank Energy on 27.04.2016 for plot No: 14 to 20.

### **2) Infra Structure Development Works:**

#### **a) BT Road & CC Drains:**

LOI was issued on 22.01.2016. The work was commenced on 26.05.2016 and it is in progress.

#### **b) Cable Tray Support Structures:**

Preparation of designs, drawings and estimates are under progress.

#### **c) Water Supply System & Bridges:**

Tenders are called for

- Construction of Ground Level Water Storage Tank.
- Construction of intake structure, pump house, pumping system and pumping .mains for water supply systems.
- Construction of Over Head Storage Reservoirs and Distribution pipe line.