

Progress Report for the month of October, 2015

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO/Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 16th October'15 and formation of road is under progress. The work will be completed by March, 2016.

b) Cable Tray Support Structures:

LOI has been issued for supply and erection of cable support structures on 06.10.2015. The firm is mobilizing the equipment for commencement of work. The agreement period is three months.

c) Construction of bridges across HNSS canal:

NIT will be issued for construction of bridges in 1st week of November, 2015. Work will be awarded by 2nd week of December, 2015 and it will be completed by end of April, 2016.

d) Construction of Water Supply System:

Preparation of drawings and estimates are under progress by Consultant. The tenders will be called for during 2nd week of November, 2015.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Registration of Patta lands is in progress. So far 226.98 Acres of land has been registered in favour of APSPCL. The revenue department is conducting enjoyment survey for disbursement of compensation for assigned lands.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

NIT has been issued on 06.10.2015 and fixing of the agency is under process. The work will be awarded in 2nd week of November'15 and it will be completed within 6 months from the date of award of work.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress by Consultant.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress by Consultant.