



Progress Report for the month of March, 2016

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO / Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 1st December 2015 and work is under progress. BT road was completed up to super passage. Wet Mix Macadam work completed up to P5. Entire work will be completed by end of May 2016.

b) Cable Tray Support Structures:

LOI was issued on 06.10.2015. All cable tray support structures received. Foundations and erection of supports were completed for P2, P3, P4 and P5 blocks. Foundation for P1 block is under progress. Entire work will be completed by 15th April 2016.

c) Construction of bridges across HNSS canal:

LOI was issued on 01.02.2016. Bridge-1 excavation work was completed, bridge-2 abutment first lift concrete completed and bridge-3 PCC for abutment was completed. Two bridges will be completed by end of May 2016 and balance two bridges will be completed by end of June 2016.

d) Construction of Water Supply System:

LOI was issued on 26.02.2016. The firm has started mobilization of site. Approval is given for procurement of HDPE pipes. Work for phase-I (250 MW) will be completed by 15th June 2016.

e) Construction of Ground Level Water Tank:

LOI was issued on 29.02.2016. Work commenced on 25.03.2016 and excavation up to bed level on west side is in progress. The entire work will be completed by 25.07.2016.

f) Construction of Elevated Over Head Tank:

LOI was issued on 11.02.2016. Work commenced on 25.03.2016. Bottom raft and ring beam completed. The entire work will be completed by 25.07.2016.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Acquisition of 5212.78 Acres of various types of land was completed. Physical handing over of land is in progress. The alienation proposals for the balance 603.59 Acres of Govt. land were prepared in the respective divisional offices and have sent to the collectorate, it is under scrutiny. The Advance possession of govt. land will be taken over after getting proper approvals from the government.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

LOI was issued on 22.01.2016. The mobilization of machinery and materials is under progress. The work will be started from 10.04.2016 onwards.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress.