



Progress Report for the month of November, 2015

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Acres of additional lands are under process at RDO/Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 16th October'15 and formation of road is under progress. The work will be completed by March, 2016.

b) Cable Tray Support Structures:

LOI was issued on 06.10.2015 for laying of foundations for cable tray supports including erection of supports and on 30.10.2015 for supply of GI coated ISBH 150 cable supports. Work has been commenced and it will be completed by end of January 2016.

c) Construction of bridges across HNSS canal:

NIT was issued on 07.11.15 and work will be awarded by 2nd week of Dec'15. Two bridges to be completed by Feb'16 and the balance two by April 2016.

d) Construction of Water Supply System:

NIT was issued for water supply system on 24.11.2015 and LOI will be issued by 15th December 2015. Work for Phase-I will be completed by end of April, 2016.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Registration of Patta lands is in progress. So far 226.98 Acres of land has been registered in favour of APSPCL. The revenue department is conducting enjoyment survey for disbursement of compensation for assigned lands.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

NIT was issued for roads & drains on 07.10.15 and technical bids were opened. Work will be awarded after completing land acquisition and it will be completed within 6 months from the date of award of work.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress by Consultant.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress by Consultant.