



**Progress Report for the month of September, 2015**

**ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)**

**1) Land Acquisition:**

Acquisition of Patta land and 399.48 Acres of additional lands are under process at RDO/Kadiri office.

**2) Infra Structure Development Works:**

a) BT Road & CC Drains:

LOI was issued for BT Road and CC Drains on 26<sup>th</sup> September'15 and work will be completed by end of March, 2016.

b) Cable Tray Support Structures:

LOI has been issued for supply and erection of cable support structures on 06.10.2015 and work will be completed by end of January 2016.

c) Water Supply System & Bridges:

NIT will be issued for construction of water supply system and bridges in 2<sup>nd</sup> week of October, 2015. Work will be awarded by 2<sup>nd</sup> week of November, 2015 and work will be completed by end of April, 2016.

## **KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)**

### **1) Land Acquisition:**

Registration of Patta lands is in progress. So far 226.98 Acres of land has been registered in favour of APSPCL.

### **2) Infra Structure Development Works:**

#### **a) BT Road & CC Drains:**

NIT has been issued by 06.10.2015 and work will be completed within 6 months from the date of award of work.

#### **b) Cable Tray Support Structures:**

Preparation of designs, drawings and estimates are under process by Consultant.

#### **c) Water Supply System & Bridges:**

Preparation of designs, drawings and estimates are under process by Consultant.