

Anantapuramu Ultra Mega Solar Park (1500 MW)

Progress of Pooling Sub Station-1 and connected Line works upto 31.08.2015.

- a. Contract was awarded to M/s Amara Raja Power Systems Ltd on 28.04.2015.
- b. Survey for Sub Station was completed.
- c. Electrical Layout was finalised tentatively and contractor has started the switchyard works on 18.06.2015
- d. Bore well is drilled and levelling of switchyard is under progress and levelling of switchyard is completed .
- e. Switchyard foundations work is under progress .24 No's Tower foundations were completed out of 35 towers.
- f. Retaining Wall for Switch Yard under Progress
- g. Design of Control Room suitable to Indoor Switchgear was completed for columns and excavation for Control Room foundations is under progress.
- h. Detailed Survey for Line is completed and tower profiles are approved on 23.08.2015 and drawing for line was released for prototype inspection.

Progress of remaining Pooling Sub Stations

LoI will be issued for execution of remaining 5 Nos of Pooling Sub Stations at NPKunta and Galivedu Solar Power Parks in the 2nd week of September.

Kurnool Ultra Mega Solar Park (1000 MW)

Progress of 400 kV Sub-Station and transmission line

- a) The tenders for erection of 400kV Substation at Gani in Kurnool District, 2 Nos. 400kV Bay Extensions along with 400kV QMDC line from the existing 400kV Narnoor (Kurnool) Substation to the proposed 400kV Gani Substation were up loaded on e-procurement platform on 25.02.2015, with bid opening date on 20.04.2015.
- b) The Purchase order was issued on 27.07.2015.
- c) Gani 400kV Substation: Land is handed over to the contractor and Levelling is in progress.
- d) 400kV QMDC line from the existing 400kV Narnoor (Kurnool) Substation to the proposed 400kV Gani Substation: Detailed Survey is in progress.
- e) The scheduled completion period is 15 months.

Progress of Pooling Sub Stations

Tenders for Pooling Stations at Gani Soalr Park will be opened on 15.09.2015.