

Ananthapuramu Ultra Mega Solar Park (1500 MW)

Progress of Pooling Sub Station-1 and connected Line works upto 30.09.2015.

- a. Contract was awarded to M/s Amara Raja Power Systems Ltd on 28.04.2015.
- b. Survey for Sub Station was completed.
- c. Electrical Layout was finalised tentatively and Contractor has started the switchyard works on 18.06.2015
- d. Bore well is drilled and levelling of switchyard is under progress and levelling of switchyard is completed .
- e. Switchyard foundations work is under progress.
34 Nos Tower foundations were completed out of 34 towers.
35 Nos CPL Foundations were completed out of 54 Nos.
17 Nos Isolators Foundations were completed out of 18 Nos.
19 Nos BPIs Foundations were completed out of 40 Nos.
- f. Retaining Wall for Switch Yard under Progress and 45 % work is completed.
- g. Plinth beam concreting is under progress for control room.
- h. Detailed Survey for Line is completed and Pit excavation for overhead line towers is under progress.

Progress of remaining Pooling Sub Stations

- LoI was issued for execution of remaining 5 Nos of Pooling Sub Stations at NP Kunta and Galiveedu Solar Power Parks on 15.09.2015.

Kurnool Ultra Mega Solar Park (1000 MW)

Progress of 400 kV Sub-Station and Transmission Line

- a) The tenders for erection of 400kV Substation at Gani in Kurnool District , 2 Nos. 400kV Bay Extensions along with 400kV QMDC line from the existing 400kV Narnoor (Kurnool) Substation to the proposed 400kV Gani Substation were up loaded on e-procurement platform on 25.02.2015, with bid opening date on 20.04.2015.
- b) The Purchase order was issued on 27.07.2015.
- c) Gani 400kV Substation: Land is handed over to the contractor and Levelling is in progress.20,000 cum out of 35,000 cum completed. Compound wall is under progress.
- d) 400kV QMDC line from the existing 400kV Narnoor (Kurnool) Substation to the proposed 400kV Gani Substation: Check Survey is in progress.
- e) 2 Nos. 400kV Bay Extensions at Kurnool 400kV SS: Engineering under progress. Excavation for foundations is under progress.
- f) The scheduled completion period is 15 months

Progress of 220/33 kV Pooling Sub Stations

- Technical Bids were opened for Pooling Stations at Gani Solar Parks and works will be awarded by 20.10.2015.