

पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड / POWER GRID CORPORATION OF INDIA LTD.

STATUS OF 400/220KV NP KUNTA SUBSTATION

As on 31.08.2015

Sl. No.	Name of Work	Present Status	Remarks
1	Site Package		
i)	Construction Power	<p>For 33KV Supply : (i) Application submitted for 100KVA Load on 18.06.2015. (ii) Estimate sent to Corporate Office, APSPDCL, Tirupati .</p> <p>11KV Supply : i) Poles Erected & Transformer Plinth casted. Transformer energised.</p>	To be expedited
ii)	Site Levelling Agency: M/s R P Projects Pvt. Ltd., Hyderabad	Excavation : 69176/114262 Cu.M completed Priority area completed.	
iii)	Boundary Wall : M/s.Kasukurti Sujatha Constructions Pvt. Ltd., Hyderabad	Awarded on 22.07.15 Work commenced	
2	Substation main Package : Agency: Megha Engineering & Infrstructure Ltd., Hyderabad. Awarded on : 13.05.2015	<p>i) Tower Foundations- 400KV : Excavation 26/26Nos., PCC 26/26Nos., Raft 17/26Nos, upto Bolt Level 3 No. Completed 220KV: Excavation 22/42Nos., PCC for 4/42Nos., Completed</p> <p>ii) Equipment Foundations (400KV) : Excavation: 3/296 Nos. done</p> <p>iii) Control Room: Columns up to plinth Beam level completed.</p> <p>iv) Fire Fighting Pump House : Excavation for column completed, PCC work is in progress.</p>	
3	Transformers & Reactors Package : Agency : M/s.Crompton Greaves Ltd (CGL) Awarded on : 24.06.2015	<p>i) Transformer Foundation : Excavtion for 3/3Nos. Completed</p> <p>ii) Bus Reactor Foundation: Excavtion for 1/1 Nos. Completed</p>	
4	Tower Package - LILO of Kadapa-Kolar 400KV S/C Line at NP Kunta SS Agency : M/s.K Ramachandra Rao Transmission & Projects Pvt Ltd Awarded on : 15.06.2015	<p>i) Survey : 6/9.5Km Completed</p> <p>ii) Foundations : 1/30 Nos. Completed</p>	

Critical Issues :

- 1) Local villagers are disrupting the work regularly for non receipt of compensation. Due to this progress of works are hampering.
- 2) Powergrid requested for purchase of land for Substation instead of lease. Being expedited in State Government.