



Date: 01.07.2015

Ananthapuramu Ultra Mega Solar Power Project (1000 MW)  
N P Kunta Ananthapuramu Dist. (AP)

**Progress Report: June 2015**

STAGE-I 250 MW ( 5 x 50 MW):

Sl. No.	Activity	Schedule (Act/Ant)
1.	Awarded to 4 Parties	29 Apr 2015
2.	Commissioning	200 MW by April 2016 50 MW by Oct 2016

**Progress achieved:**

1. Topographical survey and boundary marking completed in all 5 blocks (P1 to P5).
2. Geo-technical investigation completed in all 5 blocks (P1 to P5).
3. In P3 block, excavation for the fencing work started on the Eastern boundary.
4. Site offices of EPC contractors established, except P4.
5. Finalization of PV Plant array layout and foundation designs (individual blocks) in progress.
6. Samples of construction materials sent to lab for testing and mix design.
7. Civil works will commence in July 2015.