



Date: 02.09.2015

Ananthapuramu Ultra Mega Solar Power Project (1000 MW)
N P Kunta Ananthapuramu Dist. (AP)

Progress Report: August 2015

STAGE-I 250 MW (5 x 50 MW):

Sl. No.	Activity	Schedule
1.	Awarded to 4 Parties	29 Apr 2015
2.	Commissioning	200 MW by April 2016 50 MW by Oct 2016

A. Progress achieved:

1. Fencing and post erection under progress in all five blocks (Figure 1 & 2).
2. Area grading nearing completion in P-2 and P-5 blocks and 50% in P-3(Figure3).
3. Design drawings of MMS finalized. Piling materials received at site (Figure-4). Piling work to start in September 2015.
4. For P-4 block, CMCS building drawing finalized and work to start during First week of Sept 2015. CMCS building work in P-3 block will be taken up during 2nd week of Sept 2015.
5. PV modules pertaining to P2 block(~12 MW) received at site (Figure-5).

B. Constraints / Road blocks:

1. Dharna / agitation / work stoppage by villagers / land losers, supported by local politicians (Figure 6 & 7). Work stopped for 4 days (on 18th, 19th, 20th and 27th August 2015).
2. Water stagnation in canal side approach road after heavy rain on 20/22.08.2015 (Figure 8 -11). Necessary drainage arrangement and area leveling and compaction required.

-000-