

पावर गिड कारपोरेशन ऑफ इंडिया लिमिटेड / POWER GRID CORPORATION OF INDIA LTD.

STATUS OF 400/220KV NP KUNTA SUBSTATION

As on 29.06.2016

Sl. No.	Name of Work	Present Status	Remarks
1	Site Package		
i)	Construction Power	<p>For 33KV Supply : (i) 33kV Poles with a 4 pole structure has been erected upto POWERGRID SS. Double pole structure in POWERGRID premises erected & 630kVA transformer charged & supply extended to yard & control room buildings.</p> <p>11KV Supply : i) Transformer energised.</p>	
ii)	<p>Site Levelling Agency: M/s R P Projects Pvt. Ltd., Hyderabad</p>	Completed.	
iii)	<p>Boundary Wall : M/s.Kasukurti Sujatha Constructions Pvt. Ltd., Hyderabad</p>	Painting of Boundary wall & Y angle welding in progress.	
2	<p>Substation main Package : Agency: Megha Engineering & Infrastructure Ltd., Hyderabad. Awarded on : 13.05.2015</p>	i) All the works completed. 400KV & 220KV Bays was charged on 25.04.16:	

STATUS OF 400/220KV NP KUNTA SUBSTATION

As on 29.06.2016

Sl. No.	Name of Work	Present Status	Remarks
3	Transformers & Reactors Package : Agency : M/s.Crompton Greaves Ltd (CGL) Awarded on : 24.06.2015	500 MVA 400/220kV ICT-1-Charged on 25.04.2016. 500 MVA 400/220kV ICT-2:Awaiting CEA inspection & Tentative date of charging 30.06.2016,125 MVAr Reactor:Awaiting CEA inspection Tentative date of charging 30.06.2016.500MVA 400/220kV ICT-3:Oil circulation under progress.	
4	Tower Package - LILO of Kadapa-Kolar 400KV S/C Line at NP Kunta SS Agency : M/s.K Ramachandra Rao Transmission & Projects Pvt Ltd Awarded on : 15.06.2015	All the works completed.	Charged, commissioned and put under commercial operation w.e.f. 28.04.2016.

Critical Issues :

1) Powergrid requested for purchase of land for Substation instead of lease. Being expedited in State Government.