

## Monthly progress for the month of July, 2015

SL.NO.	ACTIVITIES	UNIT	Quantity		Cumilative quantity achieved	Planned for Aug, 15	Remarks
			Planned for July 15	Actual achieved			
<b>1</b>	<b>TOWER FOUNDATIONS</b>						
	<b>400kv Towers</b>	Nos					
i)	Excavation		10	14	14	12	
ii)	PCC		10	10	10	16	
iii)	RCC		0	0	0	15	
<b>2</b>	<b>TRANSFORMER 500MVA</b>						
i	Excavation	Nos	0	0	0	3	
ii	PCC	Nos	0	0	0	3	
iii	Raft	Nos	0	0	0	3	
iv	Main block RCC 1st lift	Nos	0	0	0	3	
v	Main block RCC 2nd lift	Nos	0	0	0	0	
vi	Final RCC with Rail cum Road.	Nos	0	0	0	0	
<b>3</b>	<b>BUS REACTOR (125 MVAR)</b>						
i	Excavation	Nos	0	0	0	1	
ii	PCC	Nos	0	0	0	1	
iii	Pedestal/Raft	Nos	0	0	0	1	
iv	Main block RCC 1st lift	Nos	0	0	0	0	
v	Main block RCC 2nd lift	Nos	0	0	0	0	
vi	Main block & Jack pad rail cum road final lift RCC	Nos	0	0	0	0	
<b>4</b>	<b>CONTROL ROOM CUM ADMINISTRATIVE BUILDING</b>						
i	Excavation for columns	Nos.	31	31	31	0.00	
iii	PCC for column	Nos.	31	31	31	0.00	
iii	Raft for Column	Nos.	0	0	0	31.00	
iv	Columns above lintel level	Nos.	0	0	0	31.00	
v	Plinth Beam	Cu.mtr	0				
vi	Walls Brick work	Cu.mtr	0				
<b>5</b>	<b>Site Levelling</b>						
(i)	Site Clearing	m2	7500	6550	6550	7500	
(ii)	Site Levelling						
a	Excavation	cum	35000	39046	39046	40000	
b	Filling	cum				10000	
c	blasting	cum	0	33.4	33.4	100	
<b>6</b>	<b>Boundary Wall</b>	km	0	0	0	0.5	
<b>7</b>	<b>Transit Camp</b>						
i	Excavation for columns	Nos.	0	0	0	22	
iii	PCC for column	Nos.	0	0	0	22	
iii	Raft for Column	Nos.	0	0	0	22	
iv	Columns above lintel level	Nos.	0	0	0	0	
v	Plinth Beam	Cu.mtr	0	0	0	0	
vi	Walls Brick work	Cu.mtr	0	0	0	0	
	<b>FFPH</b>						
i)	Excavation	No	8	0	0	8	
ii)	PCC	No	8	0	0	8	
iii)	Raft & Column	No	8	0	0	8	

पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड / POWER GRID CORPORATION OF INDIA LTD.

STATUS OF 400/220KV NP KUNTA SUBSTATION

As on 31.07.2015

Sl. No.	Name of Work	Present Status	Remarks
1	Site Package		
i)	Construction Power	<p><b>For 33KV Supply :</b></p> <p>(i) Application submitted for 100KVA Load on 18.06.2015.</p> <p>(ii) Estimate forwarded to SE, APSPDCL, Anantapur on 25/07/2015.</p> <p><b>11KV Supply :</b></p> <p>i) Poles Erected &amp; Transformer Plinth casted. Transformer energised.</p>	
ii)	<p><b>Site Levelling</b> Agency: M/s R P Projects Pvt. Ltd., Hyderabad</p>	Excavation : 48246/114262 Cu.M completed Priority area completed.	
iii)	<p><b>Boundary Wall :</b> M/s.Kasukurti Sujatha Constructions Pvt. Ltd., Hyderabad</p>	<p>Awarded on 22.07.15</p> <p>Work yet to commence</p>	
2	<p><b>Substation main Package :</b> Agency: Megha Engineering &amp; Infrastructure Ltd., Hyderabad. Awarded on : 13.05.2015</p>	<p>i) Tower Foundations: Excavation for 14 Nos. PCC for 11 Nos. Completed</p> <p>ii) For Control Room column Foundations Excavation, PCC completed Raft work in progress</p>	
3	<p><b>Transformers &amp; Reactors Package :</b></p>	<p>i) Awarded on 24.06.2015 on M/s.Crompton Greaves Ltd (CGL)</p> <p>ii) Drawings are under approval</p>	
4	<p><b>Tower Package -</b> LILO of Kadapa-Kolar 400KV S/C Line at NP Kunta SS</p>	<p>i) Awarded on 15.06.2015 on M/s.K Ramachandra Rao Transmission &amp; Projects Pvt Ltd</p> <p>ii) Preliminary works under approval</p>	