



Progress Report for the month of December, 2015

ANANTHAPURAMU ULTRA MEGA SOLAR PARK (1500 MW)

1) Land Acquisition:

Acquisition of Patta land of 55.03 Acres and 399.48 Ac res of additional lands are under process at RDO/Kadiri office.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

Work commenced on 16th October'15 and formation of road is under progress. Formation of road upto P5 is completed. Metal work is under progress which will be completed by 31st Jan'16 for Phase-1 (250 MW).

b) Cable Tray Support Structures:

LOI was issued on 06.10.2015 for laying of foundations for cable tray supports and on 30.10.2015 for supply of GI coated ISBH 150 cable supports. 90% rafts in P1, P2 and P4 are completed. Arrangements are made for concreting of pedestals. 25% of fabrication of supports is completed. The firm is making arrangements for application of G.I. coating.

c) Construction of bridges across HNSS canal:

NIT was issued on 07.11.15 and price bid was opened on 30.12.2015. Work will be awarded by 2nd week of Jan'2015.

d) Construction of Water Supply System:

NIT was issued for water supply system on 24.11.2015 and the tender was cancelled because none of the bidders have met the pre-qualification requirements. Retendering of work will be done during 1st week of Jan'2016.

KURNOOL ULTRA MEGA SOLAR PARK (1000 MW)

1) Land Acquisition:

Registration of Patta lands is in progress. So far 246.81 Acres of land has been registered in favour of APSPCL. The revenue department is conducting enjoyment survey for disbursement of compensation for assigned lands.

2) Infra Structure Development Works:

a) BT Road & CC Drains:

NIT was issued for roads & drains on 07.10.15 and Price bids were opened. Work will be awarded in 2nd week of Jan'16 and it will be completed within 6 months from the date of award of work.

b) Cable Tray Support Structures:

Preparation of designs, drawings and estimates are under progress by Consultant.

c) Water Supply System & Bridges:

Preparation of designs, drawings and estimates are under progress by Consultant.