

पावर ग्रिड कारपोरेशन ऑफ इंडिया लिमिटेड / POWER GRID CORPORATION OF INDIA LTD.

STATUS OF 400/220KV NP KUNTA SUBSTATION

As on 30.09.2015

Sl. No.	Name of Work	Present Status	Remarks
1	Site Package		
i)	Construction Power	For 33KV Supply : (i) Estimate received from Corporate Office, APSPDCL, Tirupati . Amount is being deposited in 1st week Oct,15. 11KV Supply : i) Transformer energised.	
ii)	Site Levelling Agency: M/s R P Projects Pvt. Ltd., Hyderabad	Excavation : 75236/114262 Cu.M completed	Priority areas completed.
iii)	Boundary Wall : M/s.Kasukurti Sujatha Constructions Pvt. Ltd., Hyderabad	Awarded on 22.07.15 Work commenced Panels : 195/4800 completed Columns : 10/800Nos. completed	
2	Substation main Package : Agency: Megha Engineering & Infrastructure Ltd., Hyderabad. Awarded on : 13.05.2015	i) Tower Foundations- 400KV : Excavation, PCC, Raft completed. upto Bolt Level 5/26 Completed 220KV : Excavation 24/42Nos., PCC for 21/42Nos., Raft 15/42, Col. 1st lift 3/42 Nos.Completed ii) Equipment Foundations (400KV) : Excavation: 54/296 Nos. PCC 23/29 Raft :22/296, up to Bolt level 18/296 done iii) Control Room : Concreting of Columns up to plinth Beam & Plinth Beam completed. iv) Fire Fighting Pump House : Excavation for column completed, PCC work is in progress.	
3	Transformers & Reactors Package : Agency : M/s.Crompton Greaves Ltd (CGL) Awarded on : 24.06.2015	i) Transformer Foundation : Excavation for 3/3Nos. Completed. PCC & raft work is in progress ii) Bus Reactor Foundation: Excavation for 1/1 Nos. Completed. PCC & raft work is in progress	
4	Tower Package - LILO of Kadapa-Kolar 400KV S/C Line at NP Kunta SS Agency : M/s.K Ramachandra Rao Transmission & Projects Pvt Ltd Awarded on : 15.06.2015	i) Survey : Completed ii) Foundations : 12/30 Nos. Completed	

Critical Issues :

- 1) Local villagers are disrupting the work regularly for non receipt of compensation. Due to this progress of works are hampering.
- 2) Powergrid requested for purchase of land for Substation instead of lease. Being expedited in State Government.